

Infrastructure P3 Market Update Tracking To April 2021						
	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
Ontario Line						
Fall 2019	Pre-Procurement	DBFM	Spring 2020	Summer/Fall 2020	Winter/Spring 2022	> \$10B
Winter 2020	Pre-Procurement	DBFM	Spring 2020	Summer/Fall 2020	Spring 2022	> \$10B
Ontario Line Northern Civil, Stations and Tunnel						
Spring 2020	Pre-Procurement	DBF	Winter 2022	Spring 2022	Fall 2023	> \$3B
September 2020	Pre-Procurement	DBF	Spring 2022	Fall 2022	Spring 2024	> \$3B
December 2020	Pre-Procurement	DBF	Spring 2022	Fall 2022	Spring 2024	> \$3B
April 2021	Pre-Procurement	DBF	Spring 2022	Fall 2022	Spring 2024	> \$3B
Ontario Line Rolling Stock, System Operations & Maintenance						
Spring 2020	Procurement	DBFOM	Jun-20	Fall 2020	Fall 2022	> \$2B
September 2020	Procurement	DBFOM	Jun-20	Fall 2020	Fall 2022	> \$2B
December 2020	Procurement	DBFOM	Jun-20	Dec-20	Fall 2022	> \$2B
April 2021	Procurement	DBFOM	Jun-20	Dec-20	Fall 2022	> \$2B
Ontario Line Southern Civil, Stations and Tunnel						
Spring 2020	Procurement	DBF	Jun-20	Fall 2020	Fall 2022	> \$4B
September 2020	Procurement	DBF	Jun-20	Fall 2020	Fall 2022	> \$4B
December 2020	Procurement	DBF	Jun-20	Dec-20	Fall 2022	> \$4B
April 2021	Procurement	DBF	Jun-20	Dec-20	Fall 2022	> \$4B
Line 2 East Extension (Scarborough Subway)						
Fall 2019	Pre-Procurement	TBD	Winter/Spring 2021	Summer/Fall 2021	Winter/Spring 2023	> \$5B
Winter 2020	Pre-Procurement	TBD	Winter/Spring 2021	Summer/Fall 2021	Winter/Spring 2023	> \$5B
Spring 2020	Pre-Procurement	TBD	Winter 2022	Summer 2022	2023	\$2-4B
Line 2 East Extension (Stations, Railway, Systems)						
September 2020	Pre-Procurement	TBD	Winter/Spring 2021	Summer/Fall 2021	Winter/Spring 2023	\$2-4B
December 2020	Pre-Procurement	TBD	Spring 2021	Summer/Fall 2021	Winter/Spring 2023	\$2-4B
April 2021	Pre-Procurement	TBD	Spring/Summer 2021	Fall 2021	Spring 2023	\$2-4B
Line 2 East Extension (Advance Tunnel)						
Spring 2020	Procurement	DBF	Mar-20	Summer 2020	Spring 2021	> \$1B
September 2020	Procurement	DBF	Mar-20	Aug-20	Spring 2021	> \$1B
December 2020	Procurement	DBF	Mar-20	Aug-20	Spring 2021	> \$1B
April 2021	Procurement	DBF	Mar-20	Aug-20	May-21	> \$1B
Line 1 North Extension (Richmond Hill Subway)						
Fall 2019	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
Winter 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
Spring 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
September 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
December 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
April 2021	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B

Infrastructure P3 Market Update Tracking To April 2021						
	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
Line 4 Extension (Sheppard East) Subway						
Fall 2019	Planning					
Winter 2020	Planning					
Spring 2020	Planning					
September 2020	Planning					
December 2020	Planning					
April 2021	Planning					
Eglinton Crosstown West Extension						
Fall 2019	Pre-Procurement	TBD	TBD	TBD	TBD	> \$4B
Winter 2020	Pre-Procurement	TBD	TBD	TBD	TBD	> \$4B
Spring 2020	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
Eglinton Crosstown West Extension (Advance Tunnel)						
Spring 2020	Procurement	DBF	Mar-20	Summer 2020	Spring 2021	> \$1B
September 2020	Procurement	DBF	Mar-20	Aug-20	Spring 2021	> \$1B
December 2020	Procurement	DBF	Mar-20	Aug-20	Spring 2021	> \$1B
April 2021	Procurement	DBF	Mar-20	Aug-20	May-21	> \$1B
Eglinton Crosstown West Extension (Stations, Railway, System)						
September 2020	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
December 2020	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
April 2021	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
Hurontario LRT						
Fall 2019	Procurement	DBFOM	Oct-16	Aug-18	Oct-19	> \$2B
Hamilton LRT						
Fall 2019	Procurement	DBFOM	Feb-17	Apr-18	Oct-20	> \$1B
GO Expansion: Union Station Upgrade - Platform Expansion						
Fall 2019	Pre-Procurement	TBD	Fall 2019	TBD	TBD	\$200-499M
Winter 2020	Procurement	Alliance	Oct-19	Feb-20	Winter 2021	\$200-499M
February 28, 2020	Announcement				Summer 2020	
Spring 2020	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$200-499M
September 2020	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$200-499M
December 2020	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$500M-\$1B
April 2021	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$500M-\$1B

Infrastructure P3 Market Update Tracking To April 2021						
	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
GO Expansion: Lakeshore East – Central Corridor						
April 11, 2018	Announcement	BF			Winter 2018	
Fall 2019	Procurement	BF	Aug-17	Apr-18	TBD	\$200-499M
Winter 2020	Procurement	BF	Aug-17	Apr-18	TBD	\$200-499M
Spring 2020	Procurement	BF	Aug-17	Apr-18	TBD	\$200-499M
September 2020	Procurement	BF	Aug-17	Apr-18	Summer 2021	\$200-499M
December 2020	Procurement	BF	Aug-17	Apr-18	Summer 2021	\$200-499M
April 2021	Procurement	BF	Aug-17	Apr-18	Fall 2021	\$100-200M
GO Expansion: Milton GO Station (Renamed April 2021)						
April 4, 2018	Announcement	DBF	Nov-17	Apr-18	Winter 2019	
Fall 2019	Procurement	DBF	Nov-17	Apr-18	TBD	\$100-199M
Winter 2020	Procurement	DBF	Nov-17	Apr-18	TBD	\$100-199M
Spring 2020	Procurement	DBF	Nov-17	Apr-18	Winter 2021	\$100-199M
September 2020	Procurement	DBF	Nov-17	Apr-18	Spring 2021	\$100-199M
December 2020	Procurement	DBF	Nov-17	Apr-18	Spring 2021	\$100-199M
April 2021	Procurement	DBF	Nov-17	Apr-18	Summer 2021	<\$100M
GO Expansion: Lakeshore West Corridor						
April 26, 2018	Announcement	DBF	Dec-17	Apr-18	Early 2019	
Fall 2019	Procurement	DBF	Dec-17	Apr-18	TBD	\$500M - \$1B
Winter 2020	Procurement	DBF	Dec-17	Apr-18	TBD	\$500M - \$1B
Spring 2020	Procurement	DBF	Dec-17	Apr-18	Winter 2021	\$500M - \$1B
September 2020	Procurement	DBF	Dec-17	Apr-18	Spring 2021	\$500M - \$1B
December 2020	Procurement	DBF	Dec-17	Apr-18	Summer 2021	\$500M - \$1B
April 2021	Procurement	DBF	Dec-17	Apr-18	Summer/Fall 2021	\$200-500M
GO Expansion: OnCorr						
April 2018	Announcement	DBFOM	Apr-18	May-19		
Fall 2019	Procurement	DBFOM	Mar-18	May-19	2021	> \$10B
Winter 2020	Procurement	DBFOM	Mar-18	May-19	2021	> \$10B
Spring 2020	Procurement	DBFOM	Mar-18	May-19	2022	> \$10B
September 2020	Procurement	DBOM	Mar-18	May-19	2022	> \$10B
December 2020	Procurement	DBOM	Mar-18	May-19	2022	> \$10B
April 2021	Procurement	DBOM	Mar-18	May-19	2022	> \$10B

Infrastructure P3 Market Update Tracking To April 2021						
	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
GO Expansion: Lakeshore East – West Corridor						
November 20, 2018	Announcement	BF	Winter 2018	Spring 2019		
Fall 2019	Procurement	BF	Feb-18	TBD	TBD	\$200-499M
Winter 2020	Procurement	BF	Feb-18	TBD	TBD	\$200-499M
Spring 2020	Procurement	BF	Feb-18	TBD	TBD	\$200-499M
September 2020	Procurement	DBB	Delivery model was changed August 2020. Metrolinx will continue with the completion of procurement and contract through fall of 2020.			\$200-499M
Early and Enabling Works for Subway Program						
Fall 2019	Planning					
Winter 2020	Planning					
Smart Track Stations						
Spring 2020	Planning					
September 2020	Planning					
December 2020	Planning					
Legend						
RFQ: Request for Qualifications						
RFP: Request for Proposals						
DBF: Design-Build-Finance						
DBFM: Design-Build-Finance-Maintain						
DMFOM: Design-Build-Finance-Operate-Maintain						
BF: Build-Finance						
TBD: To be determined						