

Infrastructure P3 Market Update Transit Projects Tracking To November 2022 (Revised)						
Highlighted areas are changes since January 2022 update	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
Ontario Line						
Fall 2019	Pre-Procurement	DBFM	Spring 2020	Summer/Fall 2020	Winter/Spring 2022	> \$10B
Winter 2020	Pre-Procurement	DBFM	Spring 2020	Summer/Fall 2020	Spring 2022	> \$10B
Ontario Line Northern Civil, Stations and Tunnel						
Spring 2020	Pre-Procurement	DBF	Winter 2022	Spring 2022	Fall 2023	> \$3B
September 2020	Pre-Procurement	DBF	Spring 2022	Fall 2022	Spring 2024	> \$3B
December 2020	Pre-Procurement	DBF	Spring 2022	Fall 2022	Spring 2024	> \$3B
April 2021	Pre-Procurement	DBF	Spring 2022	Fall 2022	Spring 2024	> \$3B
October 2021	Pre-Procurement	DBF	Spring 2022	Fall 2022	Spring 2024	> \$3B
January 2022	Pre-Procurement	TBD	July-Sept 2022	Jan-Mar 2023	July-Sept 2024	> \$3B
May 2022	Pre-Procurement	TBD	July-Sept 2022	Jan-Mar 2023	July-Sept 2024	> \$3B
Ontario Line Elevated Guideway and Stations						
November 2022	Procurement	Progressive DB (target price)	Nov-22	Jan-Mar 2023	DPA: Jan-Mar-2024 PA: Jan-Mar 2025	\$1-2B
Ontario Line Pape Tunnel and Underground Stations						
November 2022	Procurement	Progressive DB (target price)	Nov-22	Jan-Mar 2023	DPA: Jan-Mar-2024 PA: July-Sept 2026	\$1-2B
Ontario Line Rolling Stock, System Operations & Maintenance						
Spring 2020	Procurement	DBFOM	Jun-20	Fall 2020	Fall 2022	> \$2B
September 2020	Procurement	DBFOM	Jun-20	Fall 2020	Fall 2022	> \$2B
December 2020	Procurement	DBFOM	Jun-20	Dec-20	Fall 2022	> \$2B
April 2021	Procurement	DBFOM	Jun-20	Dec-20	Fall 2022	> \$2B
June 2021	Procurement	DBFOM	Jun-20	Dec-20	Fall 2022	> \$2B
October 2021	Procurement	DBFOM	Jun-20	Dec-20	Fall 2022	> \$2B
January 2022	Procurement	DBFOM	Jun-20	Dec-20	Oct-Dec 2022	> \$2B
May 2022	Procurement	DBFOM	Jun-20	Dec-20	Oct-Dec 2022	> \$2B
Contract awarded November 17, 2022						\$9B
Ontario Line Southern Civil, Stations and Tunnel						
Spring 2020	Procurement	DBF	Jun-20	Fall 2020	Fall 2022	> \$4B
September 2020	Procurement	DBF	Jun-20	Fall 2020	Fall 2022	> \$4B
December 2020	Procurement	DBF	Jun-20	Dec-20	Fall 2022	> \$4B
April 2021	Procurement	DBF	Jun-20	Dec-20	Fall 2022	> \$4B
June 2021	Procurement	DBF	Jun-20	Dec-20	Fall 2022	> \$4B
October 2021	Procurement	DBF	Jun-20	Dec-20	Fall 2022	> \$4B
January 2022	Procurement	DBF	Jun-20	Dec-20	Oct-Dec 2022	> \$4B
May 2022	Procurement	DBF	Jun-20	Dec-20	Oct-Dec 2022	> \$4B
Contract awarded November 9, 2022						\$6B

Infrastructure P3 Market Update Transit Projects Tracking To November 2022 (Revised)						
Highlighted areas are changes since January 2022 update	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
Line 2 East Extension (Scarborough Subway)						
Fall 2019	Pre-Procurement	TBD	Winter/Spring 2021	Summer/Fall 2021	Winter/Spring 2023	> \$5B
Winter 2020	Pre-Procurement	TBD	Winter/Spring 2021	Summer/Fall 2021	Winter/Spring 2023	> \$5B
Spring 2020	Pre-Procurement	TBD	Winter 2022	Summer 2022	2023	\$2-4B
Line 2 East Extension (Stations, Railway, Systems)						
September 2020	Pre-Procurement	TBD	Winter/Spring 2021	Summer/Fall 2021	Winter/Spring 2023	\$2-4B
December 2020	Pre-Procurement	TBD	Spring 2021	Summer/Fall 2021	Winter/Spring 2023	\$2-4B
April 2021	Pre-Procurement	TBD	Spring/Summer 2021	Fall 2021	Spring 2023	\$2-4B
June 2021	Pre-Procurement	TBD	Summer 2021	Fall 2021	Spring 2023	\$2-4B
October 2021	Procurement	Progressive DB	Sep-21	Winter 2022 (Development Partner)	Fall 2022 (Dev Phase Agreement) Winter 2024 (Project Agreement)	\$2-4B
January 2022	Procurement	Progressive DB	Sep-21	Jan-Mar 2022 (Development Partner)	Oct-Dec 2022 (Dev Phase Agreement) Jan-Mar 2024 (Project Agreement)	\$2-4B
May 2022	Procurement	Progressive DB (target price)	Sep-21	Feb 22 (Development partner)	Oct-Dec 2022 (Dev Phase Agreement) Jan-Mar 2024 (Project Agreement)	\$2-4B
November 2022	Procurement	Progressive DB (target price)	Sep-21	Feb 22 (Development partner)	DPA: Nov 2022 PA: July-Sept 2024	\$2-4B
Line 2 East Extension (Advance Tunnel)						
Spring 2020	Procurement	DBF	Mar-20	Summer 2020	Spring 2021	> \$1B
September 2020	Procurement	DBF	Mar-20	Aug-20	Spring 2021	> \$1B
December 2020	Procurement	DBF	Mar-20	Aug-20	Spring 2021	> \$1B
April 2021	Procurement	DBF	Mar-20	Aug-20	May-21	> \$1B
Contract awarded May 2021						
Line 1 North Extension (Richmond Hill Subway)						
Fall 2019	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
Winter 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
Spring 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
September 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
December 2020	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
April 2021	Pre-Procurement	TBD	Fall 2021	Spring 2022	Fall 2023	> \$5B
October 2021	Pre-Procurement	TBD	Winter 2022	Summer 2022	Summer 2023	> \$5B
Yonge North Extension Advanced Tunnel						
January 2022	Pre-Procurement	DBF	Jan-Mar 2022	Jul-Sept 2022	Jul-Sept-2023	\$2-4B
May 2022	Pre-Procurement	DBF	May-June 2022	Jul-Sept 2022	Jul-Sept-2023	\$2-4B
November 2022	Pre-Procurement	DBF	Jan-Mar 2023	Apr-June 2023	Apr-June 2024	\$1-2B
Yonge North Extension Stations, Rail & Systems						
January 2022	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
May 2022	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
November 2022	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B

Infrastructure P3 Market Update Transit Projects Tracking To November 2022 (Revised)						
Highlighted areas are changes since January 2022 update	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
Line 4 Extension (Sheppard East) Subway						
Fall 2019	Planning					
Winter 2020	Planning					
Spring 2020	Planning					
September 2020	Planning					
December 2020	Planning					
April 2021	Planning					
June 2021	Planning					
October 2021	Planning					
January 2022	Planning					
May 2022	Planning					
November 2022	Planning					
Eglinton Crosstown West Extension						
Fall 2019	Pre-Procurement	TBD	TBD	TBD	TBD	> \$4B
Winter 2020	Pre-Procurement	TBD	TBD	TBD	TBD	> \$4B
Spring 2020	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
Eglinton Crosstown West Extension (Stations, Railway, System)						
September 2020	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
December 2020	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
April 2021	Pre-Procurement	TBD	TBD	TBD	TBD	\$2-4B
January 2022	Pre-Procurement	TBD	TBD	Pre-Procurement	TBD	\$2-4B
May 2022	Pre-Procurement	TBD	TBD	Pre-Procurement	TBD	\$2-4B
November 2022	Pre-Procurement	TBD	TBD	Pre-Procurement	TBD	\$2-4B
Eglinton Crosstown West Extension (Tunnel Renforth to Scarlett Rd)						
Awarded May 2021	Procurement	DBF	Dec 2021	Apr 2022	Jan-Mar 2023	\$200-500M
Eglinton Crosstown West Extension (Tunnel Jane to Mt. Dennis)						
January 2022	Procurement	DBF	Dec 2021	Apr 2022	Jan-Mar 2023	\$200-500M
May 2022	Procurement	DBF	Dec 2021	Apr 2022	Jan-Mar 2023	\$200-500M
November 2022	Procurement	DBF	Dec 2021	Apr 2022 / Closed Nov 2022	Jan-Mar 2023	\$200-499M
Eglinton Crosstown West Extension Airport Segment						
May 2022	Planning					
Hamilton LRT						
Fall 2019	Procurement	DBFOM	Feb-17	Apr-18	Oct-20	> \$1B
June 2021	Planning					
October 2021	Planning					
January 2022	Planning					
May 2022	Planning					
November 2022	Planning					

Infrastructure P3 Market Update Transit Projects Tracking To November 2022 (Revised)						
Highlighted areas are changes since January 2022 update	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
GO Expansion: Union Station Enhancement Project						
Fall 2019	Pre-Procurement	TBD	Fall 2019	TBD	TBD	\$200-499M
Winter 2020	Procurement	Alliance	Oct-19	Feb-20	Winter 2021	\$200-499M
February 28, 2020	Announcement				Summer 2020	
Spring 2020	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$200-499M
September 2020	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$200-499M
December 2020	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$500M-\$1B
April 2021	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$500M-\$1B
June 2021	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$500M-\$1B
October 2021	Procurement	Alliance	Oct-19	Feb-20	Fall 2021	\$500M-\$1B
January 2022	Procurement	Alliance	Oct-19	Feb-20	Jan-Mar 2022	\$500M-\$1B
Alliance Partner announced January 31, 2022						
GO Expansion: Lakeshore East – Central Corridor						
April 11, 2018	Announcement	BF			Winter 2018	
Fall 2019	Procurement	BF	Aug-17	Apr-18	TBD	\$200-499M
Winter 2020	Procurement	BF	Aug-17	Apr-18	TBD	\$200-499M
Spring 2020	Procurement	BF	Aug-17	Apr-18	TBD	\$200-499M
September 2020	Procurement	BF	Aug-17	Apr-18	Summer 2021	\$200-499M
December 2020	Procurement	BF	Aug-17	Apr-18	Summer 2021	\$200-499M
April 2021	Procurement	BF	Aug-17	Apr-18	Fall 2021	\$100-200M
June 2021	Procurement	BF	Aug-17	Apr-18	Fall 2021	\$100-200M
October 2021	Procurement	BF	Aug-17	Apr-18	Fall 2021	\$100-200M
January 2022	Procurement	BF	Aug-17	Apr-18	Apr 2022	\$100-200M
GO Expansion: Lakeshore West Corridor						
April 26, 2018	Announcement	DBF	Dec-17	Apr-18	Early 2019	
Fall 2019	Procurement	DBF	Dec-17	Apr-18	TBD	\$500M - \$1B
Winter 2020	Procurement	DBF	Dec-17	Apr-18	TBD	\$500M - \$1B
Spring 2020	Procurement	DBF	Dec-17	Apr-18	Winter 2021	\$500M - \$1B
September 2020	Procurement	DBF	Dec-17	Apr-18	Spring 2021	\$500M - \$1B
December 2020	Procurement	DBF	Dec-17	Apr-18	Summer 2021	\$500M - \$1B
April 2021	Procurement	DBF	Dec-17	Apr-18	Summer/Fall 2021	\$200-500M
June 2021	Procurement	DBF	Dec-17	Apr-18	Summer/Fall 2021	\$200-500M
October 2021	Procurement	DBF	Dec-17	Apr-18	Summer/Fall 2021	\$200-500M
January 2022	Procurement	DBF	Dec-17	Apr-18	Feb 2022	\$200-500M
February 28, 2022: Contract awarded						

Infrastructure P3 Market Update Transit Projects Tracking To November 2022 (Revised)						
Highlighted areas are changes since January 2022 update	Status	Model	Issue RFQ	Issue RFP	Contract Execution	Estimated Capital Cost
GO Expansion: OnCorr						
April 2018	Announcement	DBFOM	Apr-18	May-19		
Fall 2019	Procurement	DBFOM	Mar-18	May-19	2021	> \$10B
Winter 2020	Procurement	DBFOM	Mar-18	May-19	2021	> \$10B
Spring 2020	Procurement	DBFOM	Mar-18	May-19	2022	> \$10B
September 2020	Procurement	DBOM	Mar-18	May-19	2022	> \$10B
December 2020	Procurement	DBOM	Mar-18	May-19	2022	> \$10B
April 2021	Procurement	DBOM	Mar-18	May-19	2022	> \$10B
June 2021	Procurement	DBOM	Mar-18	May-19	2022	> \$10B
October 2021	Procurement	DBOM	Mar-18	May-19	2022	> \$10B
January 2022	Procurement	Progressive DBOM	Mar-18	May-19	Apr-June 2022	> \$10B
February 2022: Two negotiations proponents announced						
April 2022: Proponent announced and development phase begins						
Legend						
RFQ: Request for Qualifications						
RFP: Request for Proposals						
DBF: Design-Build-Finance						
DBFM: Design-Build-Finance-Maintain						
DMFOM: Design-Build-Finance-Operate-Maintain						
BF: Build-Finance						
TBD: To be determined						
Progressive DB: Target price contract						
DPA: Development Phase Agreement						
PA: Project Agreement						